

Calgary Shallow Utilities: Underground Residential Distribution Schedule

Legend: Site is deemed *Ready* when:

- a. Deep Utilities & Services are installed
- b. Surface improvements are completed (if req'd by Developer)
- c. All plans are approved by Developer. Final plans issued by Utilities
- d. All financial obligations are met by the Developer
- e. URD Rights-of-Way are within 150mm of final grade



Status:

A = Site is Ready / Under Construction

B = Site does not meet *Site Ready* Criteria

URD Projects	Developer	Consultant	Area	Lots	Deeps Done %	Surface Done %	Plans Approved	Financial Oblig. Met	Status	Tent. Ready Date	Projected Completion
47 Elmont Dr, Phase Non Standard URD	Carma Developers Ltd.		SW	5	0	0	N	N	B	04-Aug-2008	11-Aug-2008
Aspen Hills, Phase 2	Hawthorne Homes	BSEI Engineering	SW	0	0	0	N	N	B	13-Aug-2008	27-Aug-2008
Aspen Woods, Phase 1B		Civiltec Consulting	SW	10	100	0	N	N	B	30-Jul-2008	20-Aug-2008
Aspen Woods, Phase 2 & 3		Civiltec Consulting	SW	104	0	0	N	N	B	06-Aug-2008	20-Aug-2008
Aspen Woods, Phase 2E		MMM Group	SW	33	100	0	N	N	B	28-Jul-2008	01-Aug-2008
Aspen Woods, Phase 5Q			SW	20	0	0	N	N	B	20-Aug-2008	10-Sep-2008
Aspen Woods, Phase 6B	QuinnCorp Holdings	Croft Engineering Ltd	SW	24	0	80	Y	N	B	17-Jun-2008	16-Jul-2008
Aspen Woods, Phase Springbank Land Co		Urban Systems Ltd.	SW	0	0	0	N	N	B	11-Aug-2008	15-Aug-2008
Aspen Woods, West Fourteenth Dev.Ltd., Phase 1		Focus Corporation	SW	27	0	0	N	N	B	21-Jul-2008	30-Jul-2008
Auburn Bay, Phase 20	Carma Developers Ltd.		SE	188	40	0	Y	Y	B	05-Jun-2008	13-Jun-2008
Auburn Bay, Phase 21	Carma Developers Ltd.	Stantec	SE	189	100	0	Y	Y	B	08-Jul-2008	
Auburn Bay, Phase 22	Carma Developers Ltd.	Stantec	SE	102	50	0	Y	Y	B	06-Oct-2008	07-Nov-2008
Auburn Bay, Phase 23	Carma Developers Ltd.	Stantec	SE	158	100	0	N	Y	B	02-Sep-2008	26-Sep-2008
Auburn Bay, Phase 23B	Carma Developers Ltd.	Stantec Consulting Ltd.	SE	64	0	0	N	N	B	08-Jul-2008	08-Aug-2008
Auburn Bay, Phase 24	Carma Developers Ltd.		SE	35	0	0	N	N	B	30-Jul-2008	13-Aug-2008
Auburn Bay, Phase 25	Carma Developers Ltd.	Stantec	SE	81	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Auburn Bay, Phase 26	Carma Developers Ltd.	Stantec	SE	163	0	0	N	N	B	05-Jan-2009	06-Feb-2009
Auburn Bay, Phase 28	Carma Developers Ltd.	Stantec	SE	54	0	0	N	N	B	03-Nov-2008	21-Nov-2008
Auburn Bay Blvd, Phase CONDO	Hawthorne Homes	Stantec	SE	0	0	0	Y	Y	B	30-Jun-2008	30-Jun-2008
Bearspaw, Phase 1		Croft Engineering Ltd	NW	7	0	0	N	N	B	23-Jun-2008	23-Jul-2008
Chaparral Valley, Phase 2	Genstar Development Company	UMA Engineering Ltd.	SE	120	0	0	N	N	B	08-Jul-2008	08-Aug-2008
Chaparral Valley, Phase 2B	Genstar Development Partnership	UMA Engineering Ltd.	SE	0	0	0	N	N	B	28-Jul-2008	30-Jul-2008
Copperfield, Phase 22 Offsites	Hopewell Copperfield	Focus Corporation	SE	0	0	0	N	N	B	30-Jul-2008	
Copperfield, Phase 23	Hopewell Copperfield	Focus Corporation	SE	75	100	0	N	N	B	29-Sep-2008	30-Oct-2008
Copperfield, Phase 24	Hopewell Copperfield	Focus Corporation	SE	102	0	0	N	N	B	29-Sep-2008	30-Oct-2008
Copperfield, Phase 25 Offsites	Hopewell Copperfield	Focus Corporation	SE	0	0	0	N	N	B	30-Jul-2008	
Coventry Hills, Phase 3	Indus Development Corporation	T. Fenton Consulting Ltd.	NE	56	100	0	Y	Y	B	07-Aug-2008	22-Aug-2008
Cranston, Phase 41	Carma	Stantec	SW	154	0	0	N	Y	B	19-Aug-2008	26-Sep-2008
Cranston, Phase 42	Carma	Stantec	SE	96	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Cranston, Phase 43	Carma	Stantec	SW	67	0	50	N	Y	B	05-Jan-2009	30-Jan-2009
Cranston, Phase 44	Carma	Stantec	SE	68	0	0	N	N	B	13-Oct-2008	31-Oct-2008
Cranston, Phase 45	Carma	Stantec	SE	196	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Cranston, Phase 46	Carma	Stantec	SE	88	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Cranston, Phase 47	Carma	Stantec	SE	83	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Cranston, Phase 48	Carma	Stantec	SE	92	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Crawford, Phase 1		Urban Systems Ltd.	SW	7	0	0	N	N	B	05-Nov-2008	26-Nov-2008
Crestmont, Phase 8		Focus Corporation	SW	17	0	0	Y	Y	B	18-Jul-2008	31-Jul-2008
Currie Barracks, Phase 1		UMA Engineering Ltd.	SW	0	0	0	N	N	B	10-Jul-2008	11-Aug-2008

URD Projects	Developer	Consultant	Area	Lots	Deeps Done %	Surface Done %	Plans Approved	Financial Oblig. Met	Status	Tent. Ready Date	Projected Completion
Edenmore at Kincora, Phase CONDO	Aldebaran Enterprises Inc.	Bernelle Construction Management	NW	84	0	0	Y	Y	B	02-Jul-2008	18-Jul-2008
Elgin, Phase 24	Carma Developers Ltd.	IBIWN	SE	58	0	0	N	N	B	03-Nov-2008	21-Nov-2008
Elgin Village, Phase 22	Carma Developers Ltd.		SE	107	0	0	N	N	B	10-Nov-2008	12-Dec-2008
Elgin Village, Phase 23		IBI Group	SE	85	0	0	N	N	B	05-Jan-2009	30-Jan-2009
Elkton Point, Phase PTE			SW	14	0	0	N	N	B	06-Aug-2008	20-Aug-2008
Evanston, Phase 14	West Creek Development Corporation	Stantec Consulting Ltd.	NW	114	0	0	N	Y	B	22-Aug-2008	18-Sep-2008
Evanston, Phase 15	Qualico Developments (Calgary) Ltd.	Stantec Consulting Ltd.	NW	168	0	0	N	N	B	24-Jul-2008	12-Aug-2008
Evanston, Phase 16	Qualico Developments (Calgary) Ltd.	Stantec Consulting Ltd.	NW	13	0	0	N	N	B	30-Sep-2008	10-Oct-2008
Evanston, Phase 17	West Creek Development Corporation	Stantec Consulting Ltd.	NW	198	0	0	N	N	B	19-Aug-2008	01-Oct-2008
Evergreen, Phase 1	United Communities	Focus Corporation	SW	31	0	0	Y	Y	B	26-Jul-2008	30-Jul-2008
Evergreen Estates, Phase 35	Laurelwood Homes Inc.	UMA Engineering Ltd.	SW	77	0	0	Y	Y	B	29-Aug-2008	05-Sep-2008
Kincora, Phase 1	Genesis Land Developers Ltd.	Progressive Engineering	NW	152	100	0	Y	Y	A	20-May-2008	09-Jul-2008
Kincora, Phase 18	Apex Limited Partnership	Stantec Consulting Ltd.	NW	120	0	0	Y	Y	B	21-Jul-2008	28-Aug-2008
Kincora, Phase 19 Part 2	Apex Limited Partnership	Stantec Consulting Ltd.	NW	14	0	0	Y	Y	B	04-Aug-2008	22-Aug-2008
Liberty Street Condo, Phase CONDO			SW	0	0	0	N	N	B	04-Jul-2008	07-Aug-2008
Mahogany, Phase 2	Hopewell Residential Communities	Focus Corporation	NE	111	0	0	N	N	B	08-Jul-2008	08-Aug-2008
Martindale, Phase 17	Apex Limited Partnership	Stantec Consulting Ltd.	NE	155	0	0	N	N	B	22-Jul-2008	28-Aug-2008
Martindale, Phase 24	Apex Limited Partnership	Stantec Consulting Ltd.	NE	72	0	0	Y	Y	B	22-Aug-2008	05-Sep-2008
Martindale, Phase 25	Apex Limited Partnership	Stantec Consulting Ltd.	NE	54	0	0	N	N	B	22-Jul-2008	30-Jul-2008
Montreux, Phase 1			SW	33	0	0	Y	N	B	04-Aug-2008	15-Aug-2008
Mystic Ridge, Phase 2		T. Fenton Consulting Ltd.	SW	33	0	0	N	N	B	13-Aug-2008	08-Sep-2008
New Brighton, Phase 21	Carma Developers Ltd.	Stantec	SE	88	0	0	Y	Y	B	21-Jul-2008	15-Aug-2008
New Brighton, Phase 26		Stantec	SE	129	0	0	N	Y	B	05-Jan-2009	06-Feb-2009
New Brighton, Phase 27	Carma Developers Ltd.	Stantec	SE	109	0	0	N	N	B	03-Sep-2008	03-Oct-2008
New Brighton, Phase 35	Carma Developers Ltd.	Stantec	SE	114	0	0	N	N	B	05-Jan-2009	06-Feb-2009
Panatella Townhomes, Phase CONDO	Trico Development Corporation	Jubilee	NW	196	0	0	N	N	B	23-Jul-2008	04-Aug-2008
Panorama, Phase 48	Genstar Development Company	Focus Corporation	NW	83	0	0	N	Y	B	14-Jul-2008	06-Aug-2008
Panorama Hills, Phase 1	Apex Limited Partnership	Stantec Consulting Ltd.	NW	165	0	0	N	N	B	14-Oct-2008	28-Nov-2008
Panorama Hills, Phase 2	Apex Limited Partnership	Stantec Consulting Ltd.	NW	93	0	0	N	N	B	29-Jul-2008	15-Sep-2008
Panorama Hills, Phase 32	Genstar Development Company	Focus Corporation	NW	41	0	0	N	N	B	21-Jul-2008	13-Aug-2008
Panorama Hills, Phase 44	Laurelwood Homes Inc.	Focus Corporation	NW	49	0	0	N	N	B	15-Feb-2009	11-Mar-2009
Panorama Hills, Phase 51	Genstar Development Company	Focus Corporation	NW	50	0	0	N	N	B	15-Aug-2008	09-Sep-2008
Panorama Hills, Phase 52	Hopewell Copperfield Inc.	Focus Corporation	NW	30	0	0	N	N	B	10-Sep-2008	30-Sep-2008
Posthill Ph 1 & 2, Phase PH 1&2	Amden Investments	Torus Engineering Consultants Ltd.	SW	110	100	0	Y	N	B	28-Apr-2008	28-May-2008
Quarry Park, Phase 3	Remington Development Corp	IBI	SE	74	0	0	N	N	B	20-Aug-2008	19-Sep-2008
Quarry Park, Phase COM	Remington Development Corp	IBIWN	SE	0	100	100	Y	Y	A	02-Oct-2007	17-Jan-2008
Riverbend, Phase 1			SE	11	0	0	N	N	B	24-Dec-2008	25-Dec-2008
Riverbend Condos, Phase Condo			SE	0	0	0	N	N	B	18-Jun-2008	09-Jul-2008
Rocky Ridge, Phase 1		Southwell Trapp & Associates Ltd.	NW	26	0	0	N	N	B	08-Jul-2008	14-Aug-2008
Rocky Ridge, Phase 2			NW	67	0	0	N	N	B	14-Jul-2008	14-Aug-2008
Saddleridge, Phase 1 - Flights		7S Group	NE	0	0	0	N	N	B	20-Aug-2008	09-Sep-2008
Saddleridge, Phase 5	Farm Air Properties	Stantec Consulting Ltd.	NE	47	0	0	N	N	B	17-Jul-2008	26-Aug-2008
Sage Hill, Phase 2			NW	121	0	0	N	N	B	09-Oct-2008	18-Nov-2008
Sage Hill, Phase 2-U	United Communities	Stantec Consulting Ltd.	NW	121	0	0	N	N	B	30-Sep-2008	30-Oct-2008
Sage Hill, Phase 3	United Communities	Stantec Consulting Ltd.	NW	93	0	0	N	N	B	10-Jul-2008	04-Aug-2008

URD Projects	Developer	Consultant	Area	Lots	Deeps Done %	Surface Done %	Plans Approved	Financial Oblig. Met	Status	Tent. Ready Date	Projected Completion
Sage Hill, Phase 4	United Communities	Stantec Consulting Ltd.	NW	103	0	0	N	N	B	17-Sep-2008	01-Oct-2008
Sage Hill Gen, Phase 3	Genesis Land Developers Ltd.	Progressive Engineering	NW	85	0	0	N	N	B	18-Aug-2008	10-Sep-2008
Sherwood, Phase 2A			NW	104	0	0	N	N	B	28-Jul-2008	11-Aug-2008
Sherwood, Phase 2B		Bel MK Engerineering	NW	75	0	0	N	N	B	28-Jul-2008	19-Aug-2008
Sierra Ridge at 69 St SW, Phase 1			SW	0	0	0	N	N	B	05-Aug-2008	07-Oct-2008
Silverado, Phase 12			SW	0	0	0	N	N	B	07-Oct-2008	06-Nov-2008
Silverado, Phase 2	Qualico Developments (Calgary) Ltd.		SW	75	0	0	Y	N	B	30-Jul-2008	13-Aug-2008
Silverado, Phase 3			SW	133	0	0	N	N	B	06-Aug-2008	20-Aug-2008
Sky View Ranch, Phase 1		Stantec Consulting Ltd.	NE	187	0	0	N	Y	B	04-Jul-2008	14-Aug-2008
Skyview Ranch, Phase 2		Stantec Consulting Ltd.	NE	287	0	0	N	N	B	01-Aug-2008	15-Oct-2008
Skyview Ranch-North Point Dev LP, Phase 3		Stantec Consulting Ltd.	NE	318	0	0	N	N	B	19-Aug-2008	09-Oct-2008
Springbank Hill, Phase 1			SW	24	0	0	N	N	B	22-Sep-2008	08-Oct-2008
Springbank Hill, Phase ELV		UMA Engineering Ltd.	SW	24	0	0	N	N	B	01-Aug-2008	20-Aug-2008
Springbank Hill, Phase Geo		UMA Engineering Ltd.	SW	20	100	0	Y	Y	B	31-Jul-2008	08-Aug-2008
Springbank Hill - Mystic Ridge, Phase 1		T. Fenton Consulting Ltd.	SW	20	0	0	N	N	B	16-Jul-2008	06-Aug-2008
Springbank Hill - Norcan Dev, Phase 1		Urban Systems Ltd.	SW	11	0	0	N	N	B	20-Aug-2008	03-Sep-2008
Springbank Hills, Phase 1		Jubilee	SW	8	0	0	N	N	B	06-Aug-2008	20-Aug-2008
Taralake, Phase 17	Genstar Development Partnership	Progressive Engineering	NE	25	0	0	N	N	B	14-Jul-2008	30-Jul-2008
Walden, Phase 1		UMA Engineering Ltd.	SE	109	0	0	N	N	B	16-Jul-2008	12-Sep-2008
Walden, Phase 2		UMA Engineering Ltd.	SE	66	0	0	N	Y	B	14-Aug-2008	27-Aug-2008
Walden, Phase 3	Genstar Development Company	UMA Engineering Ltd.	SE	25	0	0	N	N	B	20-Oct-2008	14-Nov-2008
Walden, Phase 4	Genstar Development Company	UMA Engineering Ltd.	SE	64	0	0	N	N	B	17-Nov-2008	05-Dec-2008
West Springs, Phase 1		Progressive Engineering	SW	4	0	40	N	N	B	01-Aug-2008	15-Aug-2008
West Springs, Phase 15	Dundee Development Corporation	Progressive Engineering	SW	181	0	0	N	N	B	28-Jul-2008	08-Aug-2008
West Springs, Phase 16	Dundee Development Corporation	Progressive Engineering	SW	34	0	0	N	N	B	18-Aug-2008	25-Aug-2008
Wildstone at Panatella Blvd, Phase CONDO			NW	0	0	0	N	N	B	19-Aug-2008	04-Sep-2008
Willow Creek, Phase Subdivision			NW	52	0	0	N	N	B	08-Jul-2008	08-Aug-2008

There are no guarantees or warranties, either given or implied, relative to the dates provided on this schedule.

This schedule covers civil work only for subdivisions which are currently in the URD development queue.

The start dates for Active subdivisions have been finalized. The start dates for Tentative jobs are tentative only, based on the best available information. All information is updated on a regular basis, however the URD scheduler / Shallow Utility partners reserve the right to adjust any dates to meet overall scheduling requirements.

If any omissions or errors are noted, please contact EPSC scheduling at EPSCScheduler@enmax.com.

Prepared by ENMAX Power Services Corporation

